EXTENSION OF TIME PROPOSAL

1	Name of work	Repairs & Building of Dasarahalli Sub Div Bagalgunte ward No-14
2	Amount of Work Portion	98776.00
3	Estimated cost	1,00 lakhs
4	Name of contractor	K.M. Krishna Swamy
5	Agreement No	14/16-17 11/5/2016
6	NO and Date under which work order issued	11/5/2016
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	–
9	Date of receipt of application in the sub division office	–
10	Extension granted if any	———
	i)	———
	ii)	———
11	Work Carried out by the contractor during the original period stipulated in the contract	90 days
12	work Carried out during 1st extension.	–
13	work Carried out during 2nd extension.	–
14	Time now applied for	228
15	Date of recommending time limit applied for	———
16	whether the original application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	–
18	Probable time required for completion of remaining work	–
19	Cost of work charged establishment charged on the work after the expairy of original period	–
20	Whether notice as per clause of contract has been issued	–
21	Remarks of the AEE and the daily rate of penalty proposed	[illegible]
22	Remarks of the EE with the daily rate of penalty proposed	Recommended for Approval

ASSISTANT ENGINEER
Ward No 14

ASSISTANT EXECUTIVE ENGINEER
T.Dasarahalli SUB DIVISION

EXECUTIVE ENGINEER
Dasarahalli Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು